

CDBG-NR Closeout public hearing

From Michelle Ball <mball@hccog.org>

Date Thu 11/7/2024 9:05 AM

To Missy Seivers <missy.seivers@ashecountygov.com>

2 attachments (361 KB)

Closeout Accomplishments Package - Ashe CDBG-NR.pdf; Closeout Public Hearing -Ashe NR #19-C-3123 - 11-18-24.doc;

Missy,

Attached are the closeout documents and my "script" for the CDBG-NR public hearing on the 18th.

There will need to be action to close out the project. The Chair will need to sign the first and last page of the attached "Accomplishments Package".

Please let me know if you need anything else from me. I plan on being at the meeting. Thanks,

Michelle

Michelle Ball

Regional Planner 468 New Market Blvd. Boone, NC 28607 828-265-5434 x115 828-265-5439 (fax) mball@hccog.org



NORTH CAROLINA DEPARTMENT OF COMMERCE Rural Economic Development Division (REDD) SMALL CITIES COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

CLOSEOUT PERFORMANCE REPORT

Cover Sheet

Grantee Name:	Ashe County	Grant Number:	19-C-3123
Grantee Addres	150 Government Circ	le, Suite 2500, Jeffe	erson, NC 28640
to REDD, in which a. b. c. 2. The grantee's a. b. c.	tten Comments. (Attach the follow h case they may be incorporated A copy of each written citizen coperiod on the grantee's commurathe grantee's assessment of the A description of any action taker required by 4 NCAC 19L .1002. It is authorized official representations to the best of his/her knowledge. The records described in 4 NCAC available upon request; and In accordance with Section 101(a Act of 1974, the assistance made substantially reducing, below the grant reported here, the amount development activities.	by reference.) mment, which was recently development performent; and n or to be taken in response must certify the follows and belief, data in this 19L.0911 are being materials.	rmance under this grant; onse to the comment as wing: report is true and correct; aintained and will be made Community Development DBG grant is not to start-up of the CDBG
	Todd McNeill		Chairman
Typed Name	e of Chief Elected Official/Authorized Rep	resentative	Title
Signature	of Chief Elected Official/Authorized Repre		November 18, 2024 Date
Preparer Info	rmation		
Name:		3	
Address:			
Telephone Nun	nber:		·

Email Address:



Rural Economic Development Division (REDD) CDBG Closeout Forms

Grantee	Ashe County
Grantee Address	150 Government Circle, Suite 2500, Jefferson, NC 28640
Grant Number	19-C-3123
Project Name	Ashe County CDBG-Neigiborhood Revitalization
1st Project Number	C-1
2nd Project Number	
3rd Project Number	
Period	March 2021 - November 2024
Authorized Representative	
Name	Todd McNeill
Title	Chairman
Preparer of Information	
Name	Michelle Ball, High Country Council of Governments
Address	468 New Market Blvd, Boone, NC 28607
Telephone Number	828-265-5434
Email Address	mball@hccog.org
Property acquired with CDBG funds?	Yes No

PROPERTY DISPOSITION REPORT

Property	(1) Description	(2) Date Acquired	(3) Acquisition Cost	(4) % CDBG Participation	(5) Current Use	(6) Proposed Use/Disposition
I. Real	N/A	, and an extension of the second of the seco				
II. Nonexpenda ble Personal	N/A					
III. Expendable Personal	N/A					

NORTH CAROLINA DEPARTMENT OF COMMERCE CDBG FINAL PERFORMANCE REPORT

GRANT NO.

19-C-3123

PROJECT NO.

C-1

Period:

March 2021 - October 2024

USE OF PROGRAM INCOME PAGE

1 Anticipated Program Income	2 Actual Program Income Received	3 Program Income Expended	4 Expended On Activity Name	5 Expended On Activity Code					
	No Program Income collected through this project.								
			V						

Will grantee exceed \$25,000 in Program Income during the next 12 months? YES _____ NO ____

What is the approximate date for exceeding \$25,000 in Program Income?

#116-F (4/97)

	Grantee	Ashe County		Activity Name	Admi	nistration		
	Grant Number	19-C-3123		Project:	Ashe	County Cl	DBG-Neigiborh	ood
	Acct Number	1060			C1	Х		
	Activity Code	13			L1	· · · · · · · · · · · · · · · · · · · ·	•	
	Budgeted	\$71,500.00	Expended	\$42,868.0	9		•	
H						***************************************	Proposed	Actual
\vdash	Linear Feet		A CONTRACTOR OF THE CONTRACTOR				1 Toposcu	
	Properties		w					
	Units, Dwelling		***************************************					
		percentage o	f HUD Media	an Family Income	Levels			
		ate Income Ho						
	Moderate Inco	ome Househol	ds 51-80%				-	
	Low Income H	louseholds 30-	50%					
	Very Low Inco	me Household	s <30%					
	Total House	eholds					0	0
	Persons by per	rcentage of Hl	JD Median F	amily Income Lev	els			
		ate Income Ho						
	Moderate Inco	ome Househol	ds 51-80%					
	Low Income H	louseholds 30-	50%					· · · · · · · · · · · · · · · · · · ·
	Very Low Inco	me Household	s <30%					
	Total Perso	ons					0	0
	Jobs			111111111111111111111111111111111111111				
	Micro Enterpris	e	~~~					
	Female Head of	Household	**************************************					
	Hispanic						*	
	American Indi	an or Alaska N	ative					
	Asian							
	Black or Africa	n American		1001401				
	Native Hawaii	an or Other Pa	cific Islander					
	White							
	American Indi	an or Alaska Na	ative & Whit	e				
	Asian & White	2						
		n American &						
			ative & Black	or African America	an			
	Other Multi-R	acial						
	Non-Hispanic							
		an or Alaska na	itive					
ļ	Asian							
	Black or Africa							
ļ		an or Other Pa	cific Islander					
<u> </u>	White							
		an or Alaska Na	ative & White	e				
	Asian & White	-						
		n American &		A.C.1				
			ative & Black	or African America	an			
	Other Multi-Ra	aciai						

	Grantee	Ashe County	/	Activity Name	Planning		
	Grant Number	19-C-3123		Project:	Ashe County	CDBG-Neigiborh	ood
	Acct Number	1058			C1 X		
	Activity Code	12			L1		
	Budgeted	\$3,500.00	Expended	\$3,500.	00		
						Proposed	Actual
	Linear Feet	MANUAL				Торозси	Aotaai
	Properties				FAN-78-A		
	Units, Dwelling	· · · · · · · · · · · · · · · · · · ·			F-W-		
		percentage	of HUD Med	lian Family Incom	ne Levels		
	Above Moder		***************************************				
***************************************	Moderate Inco	ome Househo	lds 51-80%				
	Low Income H	louseholds 30	-50%				
	Very Low Inco	me Househol	ds <30%				
	Total House	eholds				0	0
	Persons by per	rcentage of H	UD Median	Family Income L	evels		
	Above Moder	ate Income H	ouseholds >	80%		MARINE.	
	Moderate Inco	ome Househo	lds 51-80%		***************************************		
	Low Income H	louseholds 30	-50%				
	Very Low Inco	me Househol	ds <30%		VV V/00-0-10-0-10-0-10-0-10-0-10-0-10-0-10-		
	Total Perso	ons				0	0
	Jobs						
	Micro Enterprise						
	Female Head of	Household					
	Hispanic						
	American Indi	an or Alaska N	lative				<u> </u>
	Asian				•		
	Black or Africa						
	Native Hawaii	an or Other P	acific Islande	er			
	White						
	American Indi		lative & Wh	ite			
	Asian & White						
	Black or Africa			1 46:	•		
			vative & Blad	ck or African Amer	rican		
	Other Multi-Ra	aciai	~~				
	Non-Hispanic American Indi	an or Alacka n	ativo		V-1-0/1014-1-1-1	3.3M030	
	Asian	dii Oi AldSKa I	lative				
	Black or Africa	ın American					<u>,</u>
	Native Hawaii		acific Islanda	ar			
	White	an or other F	acine isianut	- 1	TO THE WITHOUT SHIPLES		
	American India	an or Alaska N	Jative & Wh	ite			
	Asian & White		THE CONTRACT		*****		······································
	Black or Africa		White				
				k or African Amer	ican		
	Other Multi-Ra						
	<u>.</u>						

Grantee	Ashe County		Activity Name	Rehabilitatio	n, Private	
Grant Number	19-C-3123		Project:		CDBG-Neigiborh	ood
Acct Number	1042		•	C1 X	<u></u>	
Activity Code	9A			L1		
Budgeted	\$675,000.00	Expended	\$529,331.5	57	_	
· · · · · · · · · · · · · · · · · · ·		* ****		70.70.70.70.70.70.70.70.70.70.70.70.70.7	Proposed	Actual
Linear Feet						
Properties				A Contract of the Contract of		
Units, Dwelling	4777.7.1270.		N T		24	3
Households by	/ percentage of	HUD Media	n Family Income I	Levels		
Above Moder	ate Income Hou	seholds > 80)%			
Moderate Inc	ome Household:	s 51-80%			9	0
Low Income H	louseholds 30-5	0%			6	0
Very Low Inco	me Households	<30%			9	3
Total Hous	eholds				24	3
Persons by pe	rcentage of HUI	O Median Fa	amily Income Leve	els		
Above Moder	ate Income Hou	seholds > 80	9%			
Moderate Inc	ome Household:	s 51-80%			9	0
Low Income H	louseholds 30-5	0%			9	0
	ome Households	<30%			15	12
Total Perso	ons		OR EXPERIENCE AND A MALA		33	12
Jobs						
Micro Enterpris						
Female Head of	f Household		,			
Hispanic		····				
	ian or Alaska Na	tive				
Asian	***************************************					
Black or Africa						
	ian or Other Pac	ific Islander				
White					5	0
	ian or Alaska Na	tive & White				
Asian & White						
	an American & V		A C.:	****		
		пуе & віаск	or African America	n		
Other Multi-R	(aciai				****	
Non-Hispanic	ian or Alaska nat					
Asian	iali Of AldSKa Hat	ive				
Black or Africa	an American					
	ian or Other Pac	ific Islander				
White	idit of Other Fac	inc isiailuci			33	12
	ian or Alaska Na	tive & White		The second section of the sect	33	12
Asian & White		www.			· · · · · · · · · · · · · · · · · · ·	
	an American & V	Vhite				
			or African America	n		
Other Multi-R		a black				

CERTIFICATE OF COMPLETION

1. Grantee: Ashe County 2. Grant Number: 19-C-3123

3. Project Name: Ashe County CDBG-Neigiborhood Revi 4. Project Number: C-1

5 Pt1	Ct-t		_			
5. Final Statement of Costs						
	To Be Completed by Recipient			Fo Be Completed by DOC		
	Paid Costs	Unpaid Costs	Total Costs	Approved		
Program Activity Categories			(Col. b + c)	Total Costs		
(a)	(b)	(c)	(d)	(e)		
a. Acquisition			\$0.00			
b. Disposition			\$0.00			
c. Public facilities and improvements	1 2 1 2 2 2					
(1) Senior and handicapped centers			\$0.00			
(2) Parks, playgrounds and recreation facilities			\$0.00			
(3) Neighborhood facilities			\$0.00			
(4) Solid waste disposal facilities			\$0.00			
(5) Fire protection facilities and equipment			\$0.00			
(6) Parking facilities			\$0.00			
(7) Street improvements			\$0.00			
(8) Flood and drainage improvements			\$0.00			
(9) Pedestrian improvements			\$0.00			
(10) Other public facilities			\$0.00			
(11) Sewer improvements			\$0.00			
(12) Water improvements			\$0.00			
d. Clearance activities			\$0.00			
e. Public services			\$0.00			
f. Relocation assistance			\$0.00			
g. Construction, rehab. and preservation activities	45.00000-4000		\$0.00			
(1) Construction or rehab, of com. & indust, bldgs.			\$0.00			
(2) Rehabilitation of privately owned buildings	\$529,331.57		\$529,331.57			
(3) Rehabilitation of publicly owned buildings	\$329,331.37		\$0.00			
(4) Code enforcement			\$0.00			
(5) Historic preservation			\$0.00			
h. Development financing			\$0.00	5052 C C 50550 5 765 5 10		
(1) Working capital			\$0.00			
(2) Machinery and equipment			\$0.00			
i. Removal of architectural barriers			\$0.00			
j. Other activities			\$0.00			
k. Subtotal	\$520.221.57		\$0.00			
l. Planning	\$529,331.57		\$529,331.57			
m. Administration	\$3,500.00 \$42,868.09		\$3,500.00 \$42,868.09			
n. Total						
o. Less: Program Income Applied to Program Costs	\$575,699.66 \$0.00		\$575,699.66			
			\$0.00			
p. Equal: Grant Amount Applied to Program Costs	\$575,699.66		\$575,699.66			

6. Computation of Grant Balance						
	To Be	To Be				
	Completed By	Completed By				
Description	Recipient	DOC				
(a)	Amount	Approved Amount				
	(b)	(c)				
(1) Grant Amount Applied To Program Costs (From Line p)	\$575,699.66					
(2) Estimated Amount For Unsettled Third - Party Claims	\$ -					
(3) Subtotal	\$575,699.66					
(4) Grant Amount Per Grant Agreement	\$ 750,000.00					
(5) Unutilized Grant To Be Canceled (Line 4 Minus Line 3)	\$ 174,300.34					
(6) Grant Funds Received	\$ 575,699.66					
(7) Balance of Grant Payable (Line 3 Minus Line 6)*						
* If Line 6 exceeds Line 3, enter the amount of the excess on Line 7 as a negative amount. This amount shall be repaid to DOC by						
check, unless DOC has previously approved use of these funds.						

	7. Program Incom						
a) Amount of existing pr	ogram income:	0.00					
b) Amount of anticipated	d program income:	0.00					
c) If program income exi	e) If program income exists or is anticipated, describe the proposed application(s):						
	8. Unpaid Costs and Unsettled Th	rd Party Claims					
	osts or unsettled third party claims against the recipi describe the circumstances and amounts involved.						
	9. Remarks (For REDD II	se Only)					
	9. Remarks (For REDD Use Only) Please note that all financial records, supporting documents and other records pertinent to the community development program must be retained for a minimum of five (5) years from the date of this letter.						
	This grant is closed pending receipt and approper Development Division (REDD).	oval of your final audit by the Rural Economic					
	Town City County						
	10. Certification of Rec						
page 1 hereof, have, to thave been made by the left that the State of North Cexcess of the amount idea best of my knowledge, the	Recipient for the payment of all unpaid costs and un Carolina is under no obligation to make any further entified on Line 7 hereof; and that every other staten rue and correct as of this date.	ance with the grant agreement; that proper provisions ettled third party claims identified on page 1 hereof; payment to the Recipient under the grant agreement in tent and amount set forth in this instrument is, to the					
Date	Typed Name and Title of Recipient's Authorized Representative	Signature of Recipient's Authorized Representative					
Novermber 18, 2024	Todd McNeill (Name)						
	Chairman (Title)	_ \					
	11. DOC Approva						
related funds reservation	mpletion is hereby approved. Therefore, I authorize n and obligation of \$, less \$	cancellation of the unutilized contract commitment an					
(from Section 6, line 6, p							
Date	Typed Name and Title of DOC Authorized Representative	Signature of DOC's Authorized Representative					
	Iris Payne Director	\ \J					

Ashe County CDBG-NRP Grant 19-C-3123 Closeout Hearing November 18, 2024

The purpose of this public hearing is to give the opportunity for citizen input concerning the closeout of the Ashe County CDBG Neighborhood Revitalization Program #19-C-3123. The County was awarded \$750,000 in November 2020 to provide housing repair assistance to very low- and low-income residents within Ashe County.

A total of 3 homes were treated with program funds; all 3 homes were replaced through CDBG reconstruction and clearance assistance.

Homes assisted on the program were located at:

Shortcut Road, Crumpler Three Top Road, Todd Jack Jones Road, Lansing

Ashe County received \$750,000 for the 3 ½ year program and the following was expended during this cycle of the program:

- \$529,331.57 for reconstruction activities (average of \$176,443.85 per house which included clearing the old home, a new manufactured home, set up, grading, wells, and septic systems as needed),
- \$46,368.09 for planning and administration.

Unexpended grant funds in the amount of \$174,300.34 will be deobligated (or returned to the NC Department of Commerce) to be used for other CDBG funded programs.

Originally 4 homes were selected for the program along with three alternates. One homeowner passed away and the spouse did not have legal rights to the house after their death. Of the alternates, one wanted repairs done to sell the home; another had 4 years of back taxes due; and the third was a manufactured home (put in through a 2006 CDBG program) that needed more than \$20,000 of work (all that is allowed on a mobile home).

The program was given two extensions to complete the three homes. The main reason for the extensions was a mobile home dealership's lack of progress. All of the home replacements were bid out to local dealerships. The low bidder on two of the homes did no work for almost 8 months. They claimed to have applied and received permits (building and water/sewer) but had not even done that. It took going through the company headquarters and the County Attorney to get out of the contract. The County then had to negotiate with the 2nd lowest bidders on the projects to proceed. The second extension was necessary because of the lack of well drillers in the area, the two homes that needed wells to receive a certificate of occupancy had to wait months after the home was installed and one required a road to be built before being drilled.

It may have been possible to add one more home to the project, but the process to do so would have required another application process, amendment to the program (including a public hearing), and an environmental review which can take up to 90 days to complete. Time the grant did not have and it would be unlikely that a 3rd extension would be granted.