

Summary of Work for Change Order #2 – Ashe Landfill Phase 3

Change order #2 is intended to address the revision in the leachate collection system based on information collected from camera investigations and cleaning of the existing leachate collection lines under landfill Phase 2. The camera investigation indicated that the existing lines are deformed (oval shaped) to the point that the camera was unable to completely inspect the full length of the lines. The investigation indicated some pooling of leachate liquid in the lines in the Phase 2 cell. The lines were jet cleaned during the process.

Based on the indication of deformation and evidence of restricted flow from the lines during jet cleaning and previous flushing, it was necessary to reconfigure the leachate lines to the more freely flowing line under landfill Phase 4 and 5.

The change order addresses the change in fill subgrade (an additional 3,606 cubic yards of subgrade material required) to change the direction of the leachate lines, and to modify the leachate collection piping system to connect to the Phase 4 collection line.

CHANGE ORDER



PROJECT: Ashe County Landfill Phase 3
 Owner: County of Ashe
 Contractor: Baker's Construction Services, Inc.

CHANGE ORDER NUMBER 2-R

DATE: 7/14/2026

PIN NO:

County:

CONTRACT DATE: 4/15/2026

SUBCONTRACTOR:
N/A

CONTRACT FOR: Landfill Cell Construction

The Contract is changed as follows:

<u>Item #</u>	<u>Item Description</u>	<u>Quantity</u>	<u>Unit</u>	<u>Unit Price</u>	<u>Total Price</u>
	Revised SG for Leachate Changes				
CO #2A	Import Additional Material	3606	CY	\$ 8.00	\$ 28,848.00
CO #2B	Construct 3D Model	1	LS	\$ 500.00	\$ 500.00
CO #2C	Project Admin	1	LS	\$ 500.00	\$ 500.00
CO #2D	Demo Leachate Cleanout Boxes	3	Each	\$ 1,149.51	\$ 3,448.53
CO #2 E	Cap Existing Leachate Line	3	Each	\$ 1,947.05	\$ 5,841.15

TOTAL \$ 39,137.68

Not valid until signed by the Contractor and Subcontractor,

The original (Contract Sum) was \$ 5,872,367.11
 Net change by previous authorized Change Orders..... \$ -
 The (Contract Sum) prior to this Change Order was..... \$ 5,872,367.11
 The (Contract Sum) will be (increased)
 by this Change Order in the amount of..... \$ 39,137.68
 The new (Contract Sum) including this Change Order..... \$ 5,911,504.79

The Contract time will be (increased)(decreased)(unchanged) by
 The date of Substantial Completion as of the date of this Change Order therefore is () days

 Owner
County of Ashe
 150 Government Circle, Suite 2500
 Jefferson, NC 28640

 BY:

 DATE:

 Contractor
 Baker's Construction Services, Inc.
 4533 Highway 11-E
 Bluff City, TN 37617

 BY:
 Brandon Dunn
 DATE:

G701---1987